(5

G R S App 1 IX 4]

Previous References

hrl 160-38-1, 3

Later References

194 2 -

(MC)

File No 74-42

Serial Nos 1, 2, 3, 4

CENERAL AND REVENUE SECRETARIAT

Serial Nos

Part B for Sept 42

SUBJECT

Payment of enhanced rates to the contractors of the Shimoga water supply & drainage

To,

The Dne of P W

The comptroller

The D C Shimoga

The Chief Engineer, P W D

L 3 L 70-3 dt 22 9 42

Sanctions the

hrs
2.10 42

503/L

Payment of enhanced rates to the Contrac
of the Shimoga Water Supply Schem

General and Revenue Secretariat — File No — of 194 — [App F III—2

Serial No

From The Dy of P H

No C65-27 Dated 17 7 1942

Recommends sanction in the circumstan
stated to the proposal of the Sanitary Engineer
to pay an extra sum of Rs 784-8-0 on account
of enhanced rates of materials paid to the
Contractors of the Shimoga Water Supply Schem

It is stated that the lowest tender of M/s
Abdul Jabbar and Bros for Rs 10,252-2-0 was
accepted for the Kadoor portion of the Scheme
connected with pipe laying & the work
which could not be proceeded with after
June 1939 due to non-availability of materials
and some trouble in getting the necessary permission
to lay the pipes across the Compound of the
McGann Hospital at the place In the
meanwhile the prices of materials have
considerably gone up and the Contractors
have made an application for payment of
enhanced rates to them

2) The Sanitary Engineer has addressed
in joint Consultation with the S P C and
M/s Best & Co Madras, that the rates
have considerably increased and the extra
sum to be paid to the Contractors is
estimated at Rs 784-8-0

3) It has also been stated that the

NOTE—Contn Sheet

W D 04105—G1 B—55 000—23 10 41

yment of the enhanced rates [redacted] Contractors
of the Shimoga [redacted] Scheme

File No of 194 General and Revenue Secretariat

Serial No

Letter of the Sanitary Engineer to the Dir. PH Nil that extra rates were paid under similar Circumstances to the Contractors of the Davangere water works for pipe laying

4) The extra sum amounting to Rs 784-5-0 for to be paid to the Contractors is proposed to be met out of the savings effected by low tendered rates

5) The recommendation of the Dir. PH is submitted for orders

6) PA ascertain the no. of days in which enhanced rates were allowed in similar cases in the case of the Davangere Tank &c, refd. to in the note

for Sg 7 ur

7) Draft letter submitted for appl

8) Signed 31 7 ur

To, The Dir of P H
L 1527 dt 2 8 42
Calls for certain information

Payment of enhanced rates to Messrs Henry Jabbar & Bro Contractors of Shimoga waterworks 1570/2

(3)

General and Revenue Secretariat

M File No 74 of 194 2 [App F III—2

Serial No

From the Dir of P. H
letters C 65-36/3 7.9.42, forwards the
copy of the G.O. Cated 4-
9) Subs the reason with reference to para 6 Supt
the proposal of the Dir of P.H.S. for grant
of enhanced rates to Messrs Henry Purchase
Committee may be Consulted
10) Committee may be Consulted
if the claim for enhanced rates in respect
of the readymade supplied by the Contractors
is reasonable & may be admitted & hence

Law dept for
14.9.42

SECY LAW DEPT 10 SEP 1942 MYSORE

11) Accs 10-9-42

12) Forwarded with Compliments to the Secretary, Henry Purchase Committee for favour of perusal & return of the above papers

Secretary
Law Dept

PURCHASE COMMITTEE 11 SEP 1942 52 22 RF

13) Returned with Compliments
The extra rates may be allowed

for Secy
Law Dept

OFFICE OF THE MINISTER FOR L S G & P H Date 12.9.42 No 2229

14) May be allowed

Accs 11-9-42

Secy to G

NOTE—Contn Sheet

WD 04155—GPB—55 000—23 10.41

15 11/9/42

16 15/9/42 15-9-42

General and Revenue Secretariat

Serial No

D.O.No C65-27 Home Copy of Govt Order

P PARTHASARATHY Esq LMS BSSc
LRCP LRC DTM DPH
Director of Public Health

Office of the Director of Public Health
in Mysore,
BANGALORE

Dated 17th July 1942

Mil 74-42-1

To

The Secretary to Government,
Law Department, Bangalore

Sir,

SECY LAW DEPT
21 JULY 1942
GOVT OF MYSORE

Re Enhanced rates claimed by Messrs Abdul Jabbar & Bros, Contractors, for lead joints in the work of improving water supply to Shimoga Town

Adverting to Government Order No L 8210-8/Mil 160-38-3 dated 11th April 1942 sanctioning a revised estimate for Rs 1,23,750 for the Shimoga Town Water Supply Scheme, I have the honor to state that for labour portion of the work connected with pipe laying etc tenders were called for and the lowest tender of Messrs A Abdul Jabbar & Bros for Rs 10,252-2-0 was approved in this office No C 462-19 dated 19th April 1939

The Sanitary Engineer in his letter No 1228 dated 9th February 1942 reports that the work was to be completed by the end of June 1939 But by the end of June 1939 only 342 pipes (10") were laid and the rest of the work could not be undertaken immediately owing to nonavailability of the materials required and owing also to some trouble in obtaining necessary permission for laying the pipe line across the compound of the McCann Hospital The work was therefore stopped and restarted later as per letter No 1048 dated 23-8-1939 of the Sanitary Engineer to the Contractors to proceed with the further works

As during the interval the cost of the materials, particularly lead and yarn, went up, the contractors have submitted an application for payment of enhanced rates on account of the rise in the cost of the materials The Contractors put forth their claims, it is reported, in April 1941 The prevailing rates were ascertained by the Sanitary Engineer by correspondence with the S P C and Messrs Best & Co, and in his letter dated 9-2-42 referred to above

(copy

Letter No 1228 dated 9-2-42 from the Sanitary Engineer, Bureau of Sanitary Engineering, Bangalore, to the Director of Public Health in Mysore, Bangalore

--

Re Improvement of water supply to Shimoga Town

—

I have the honour to state that tenders for the labour portion of the work connected with pipe laying etc were called for in a notification dated 13th March 1939 and the work was to be completed by the end of June 1939 Messrs A Abdul Jabbar Sons were intimated in this office letter No 1678 dated 27th April 1939 that in place of 8 pipes tendered for, 10' pipes would be used and they were requested to intimate their rate, and finally they were intimated in this office letter No 4704 dated 28th April 1939, that their tender was accepted and they were directed to start the work at once By the end of June 1939, however, only 642 - 10 pipes were laid but the rest of the work could not be undertaken immediately, since the material was not readily available and so far as the further work of the 10 pipe itself was concerned, there was some trouble in obtaining necessary permission for laying the pipe line across the compound of the McGann Hospital The works were, therefore, stopped until all the materials and necessary permission to proceed with the work were secured, and the contractor was subsequently ordered in this office letter No 1048 dated 23rd August 1939 to proceed with the further works

Owing to the unsettled condition of the market, the cost of materials, particularly lead and yarn, went up in the meanwhile, and the contractor has, therefore, submitted an application for payment of enhanced rates on account of the rise in the cost of materials

To ascertain the exact rise in the cost, the Secretary, Stores Purchase Committee, was requested to intimate the market rate of pig lead during April 1939 and October 1939 and he replied that he had had no information readily available on hand, and that Messrs Best & Co , Ltd , Madras, who are the sole agents for the material,

Shimoga Water Works

Size	No of joints	Enhancement in cost	Total Rs
10	303	0- 8- 0	151- 8- 0
8'	79	0- 6- 6	31- 1- 6
7"	354	0- 5- 3	116- 2- 6
6"	9	0- 4- 6	2- 8- 6
5"	1,173	0- 4- 0	293- 4- 0
4"	1	0- 3- 0	0- 3- 0
3'	1,031	0- 2- 6	161- 1- 6
2½"	220	0- 2- 0	27- 8- 0
		Total	784- 5- 0

"C o p y"

G. N. Deshoon
Director of Public Health

JBR

Appendix F G —1]

SUBJECT

Section Rec
File No 74-42
Serial No 2

Diary No of letter replied to

No L 15-27 To, The Dy Gp H.
To M' Mysore

Subject Payment of enhanced rates to M/s Abdul Jabbar & Bros, Contractors of the Shimoga Water Supply scheme for pipe laying work.

Sir,

With refee to your letter No C65-27 dt 17-7-42 on the above subject, I am directed to request you to be so good as to quote the No. and date of the Go. sanctioning the enhanced rates in similar circumstances in the case of the Davangere ~~Water Works~~ Town ably referred to in the letter No 1228 dt 9-2-42. of the Sanitary Engr addressed to the Govt and the Health.

General and Revenue Secretariat

( )

the *194*

Date of issue 2/8/42

Signed by

List of enclosures

Copied by

Examined by

I have etc

For Secy to Govt
Law Dept

WD 04161—GPB—60 000—24 10 41

GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

General and Revenue Secretariat

No L 1577 *Dated, Bangalore,* 2/8/42

FROM

The Secretary to the Government of His Highness the Maharaja of Mysore
Law Department.

To

The Director of Public Health in Mysore,
Bangalore.

PAYMENT OF ENHANCED RATES TO Messrs. ABDUL TABBAR AND BROTHERS, CONTRACTORS OF THE SHIMOGA WATER SUPPLY SCHEME FOR PIPE LAYING WORK.

*****

Sir,

With reference to your letter No. C. 65-27 dated the 17th July 1942 on the above subject, I am directed to request you to be so good as to quote the number and date of the Government Order sanctioning the enhanced rates in similar circumstances in the case of the Davanagere Town Municipality referred to in letter No. 1228 dated the 9th February 1942 of the Sanitary Engineer addressed to you on the matter.

I have the honor to be,
Sir,
Your most obedient servant,

for Secretary to Government,
Law Department.

P.H.

D.O No C-65-36 [illegible]

P PAPTHASARATHY Esq L.M.S., B.Sc.,
L.R.C.P. L.R.C., D.T.M. D.I.H.
Director of Public Health

Office of the Director of Public Health in Mysore

BANGALORE

Dated 7th September 1942.

1570
Rd 74-42-3

To

The Secretary to Government,

Law Department, Bangalore

Sir,

Re Payment of enhanced rates to Messrs Abdul Jabbar & Bros Contractors of the Shimoga Water Supply Scheme for pipe laying work -

With reference to your letter No L 1527 dated 2nd August 1942 enquiring the number and date of the Government Order sanctioning the enhanced rates in similar circumstances in the case of the Davangere Town Municipality, I have the honour to enclose herewith for ready reference a copy of Government Order No L 3395-8/41 81-36-127 dated 7th October 1937 wherein sanction to extra rates in respect of lead joints in the Davangere Water Works was accorded

I have the honour to be,
Sir,
Your most obedient servant,

DIRECTOR OF PUBLIC HEALTH

JBR

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS

THE MAHARAJA OF MYSORE

Read -

Government Order No L 249-52/Ml 215-35-8 dated the 10th July 1936 sanctioning a detailed estimate for Rs 1,99,000/- for improvement of water supply to Davangere town

2 Letter No C 1144-13 dated the 16/20th April 1937 from the Director of Health forwarding the representations of Messrs N Balakrishna Mudaliar and Hajee Abdul Shukoor & Sons , Contractors for the work of duplicating the rising main by cast iron pipes for improving water supply to Davangere town, referred to in the Government Order read above, and requesting in the circumstances reported, sanction of Government for giving the two contractors referred to, an extra rate of Re 0-8-0 per lead joint over and the above the rates tendered by them to minimise the loss sustained by them, resulting in a total loss of Rs 2,090/- (for 4,180 joints at the rate of eight annas per lead joint), and adding that the same would be met out of the savings effected in the estimate for the water supply scheme

3 Unofficial Note No E 51 dated the 20th July 1937 from the Chief Engineer on the subject

--

ORDER NO L 3395-8/Ml 81-36-127 (with records)

Dated, Bangalore, 7th October 1937

Sanctioned as a special case

Sd Mir Safdar Hussain,

For Secretary to Govt L & G Dept

" C o p y '

of Sanctioned

for Director of Public Health

JBR

G R S App F VI—G 2]

SUBJECT

Ale

Diary No of letter replied to

General and Revenue Secretariat

( )

the *193*

Section Ml

File No 74-42

Serial No 4

Proceedings of the Government of His Highness the Maharaja of Mysore

Date of issue 22.9.42

Signed by Mr GR Rao.

Read— G o not 82 T5-8/Ml 160-38-3 dt 11.4.1942, sanctioning a revised Estimate for Rs 1,23,750/- for the Shimoga Town water Supply Scheme.

& Correspondence ending with letter no. C 65-36/3 T 9 42 from the Director of P H in Mysore, Bangalore, reporting that, though the Order therein No of the work connected with the pipe laying etc which was entrusted to the lowest tenderer by Messrs A Abdul Jabbar Sons for Rs 10,252-2-0, had to be completed before June 1942, it could not be finished, owing to non availability of the required materials and also

P To

May this be—

(i) printed ?

(ii) treated as a standing order ?

(iii) published in the Gazette English Part ?

(iv) translated ?

(v) placed at the disposal of the press ?

(vi) published in the Gazette Kannada Part ?

to some trouble in obtaining necessary
permission for laying the pipe lines across
the Compound of the Mc Gann Hospital and
that before the work could be restarted, the
prices of materials ~~have~~ risen up and the
Contractors have requested the payment
of enhanced rate amounting to Rs 7845-0,
and requesting Sanction to the payment
of Rs 7845-0, being the enhanced rates, the
extra cost being met from the Savings effected
by lowered tendered rate.

a/no. L. 3270-3 & 22942

Sanctioned

for
Chief Engineer

List of Enclosure

16/9

To the D. P. W. as Rep. Engr.
" Consl Asst to Govt
" D.C. Shimoga
" Chief Engr of Mysore P.W.D

Copied by

Examined by

WD 0564—GPB—22 500—9 1 39

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

Read.-

Government Order No.L.8215-8/PL.160-38-3 dated 11th April 1942, sanctioning a revised Estimate for Rs.1,23,750/- for the Shimoga Town Water Supply Scheme.

2. Correspondence ending with letter No.C.65-86 dated 7th September 1942 from the Director of Public Health in Mysore, Bangalore, reporting that, though the labour portion of the work connected with the pipe laying etc., which was entrusted to the lowest ~~turnover~~ tender viz., Messrs.A.Abdul Jabbar & Bros., for Rs.10,252-2-0, had to be completed before June 1939, it could not be finished, owing to the non-availability of the required materials and also to some trouble in obtaining the necessary permission for laying the pipe line across the compound of the McGann Hospital and that, before the work could be restarted, the prices of materials viz., lead-joints and yarn had risen up and the Contractors have requested for the payment of enhanced rates amounting to Rs.784-5-0; and requesting sanction to the payment of Rs.784-5-0, being the enhanced rates of materials, this extra cost being met from the savings effected by the low tendered rates.

ORDER NO.L. 3270-3 and 74-42-4

Dated, Bangalore, 22 September 1942.

S A N C T I O N E D.

for Secretary to Government
Law Department.

To:- The Director of Public Health in Mysore.
" Comptroller to Government of Mysore.
" Deputy Commissioner, Shimoga District.
" Chief Engineer of Mysore, Public Works Department.

BHK/6.